2024
Project Implementation Report (PIR)

Lebanon Sustainable Low-emission Transport Systems

Empowered lives.
Resilient nations.

Basic Data
Overall ratings
Development Objective Progress
Implementation Progress
Project Governance
Ratings and Overall Assessments
Minor Amendments
Gender
Risk Management
Knowledge Management & Communications
Annex - Ratings Definitions

A. Basic Data

Project Information	
UNDP PIMS ID	6468
GEF ID	10358
Title	Lebanon Sustainable Low-emission Transport Systems
Country(ies)	Lebanon, Lebanon
UNDP Technical Team	Energy, Infrastructure, Transport and Technology
Management Arrangements	DIM
Project Implementing Partner	UNDP Lebanon Country Office
Joint Agencies	*(not set or not applicable)*
Project Type	Full Size
Implementation Status	3rd PIR
GEF Fiscal Year	FY24
Trust Fund	GEF Trust Fund

Project Description
Project proposes several approaches: on the one hand to tackle the policy issues and provide technical options for the best way forward to improve the situation in transport and to introduce efficient transport technologies to the market. On the other hand, the project will consider piloting a renewable energy pilot application for charging stations or some other modality to determine the applicability of charging electric vehicles. Finally, the project will work with NGOs and universities to promote research on the topic and raise awareness on sustainable transport and modal transport change. Objective: Promotion of Sustainable Transport in Lebanon using transport demand management and low carbon vehicles. Component 1: Institutional and policy support for the promotion of sustainable low emissions transport systems Component 2: Increased deployment of sustainable low-emission transport systems and support services Component 3: Knowledge management, capacity development and awareness raising

Project Contacts	
UNDP BPPS Technical Advisor	Ms. Amal Aldababseh (amal.aldababseh@undp.org)
UNDP BPPS Programme Associate	Ms. Manar Shehadeh (manar.shehadeh@undp.org)
Project Manager/Coordinator	Mr. Nabil Mneimne (nabil.mneimne@undp.org)
UNDP Country Office Programme Officer	Ms. Jihan SEOUD (jihan.seoud@undp.org)
UNDP Country Office Deputy Resident Representative	Thair SHRAIDEH (thair.shraideh@undp.org) Ms. Blerta ALIKO (blerta.aliko@undp.org)
UNDP Regional Bureau Desk Officer	Aikan Mukanbetova (aikan.mukanbetova@undp.org)
GEF Operational Focal Point	Mr. Nasser Yassine
Project Implementing Partner	*(not set or not applicable)*
Other Partners	*(not set or not applicable)*

B. Overall ratings

Overall DO Rating	Satisfactory
Overall IP Rating	Moderately Satisfactory
Overall Risk Rating	substantial

C. Development Objective Progress

It is mandatory for all reported progress to be substantiated by evidence. Please upload evidence files for each objective/outcome via the DO PROGRESS section in the online PIR platform. If there is no evidence to upload, the Project Manager is required to provide an explanation.

Description					
Objective **Institutional and policy support for the promotion of sustainable transport systems and e-mobility**					
Description of Indicator	**Baseline Level**	**Midterm target level**	**End of project target level**	**Level at Jun 30, 2023**	**Cumulative progress sin as of Jun 30, 2024**
Project Objective: Promote sustainable transport in Lebanon through electric mobility and improved quality of service Mandatory Indicator 1: # direct project beneficiaries disaggregated by gender (individual people) Mandatory GEF Core Indicator 6.2:	0	0	704,000 women and 713,000 men	0 the pilot projects have not yet started being operational and therefore the transport systems do not exist yet, so the indicator is zero.	0. The operational phase of t has not commenced, and transport systems are not reflecting a current indicat
Indicator 2: Expected (direct) metric tons of CO_2e avoided (at the time of measurement)	0 tons	0 tons	39,069 tons (5,209 tons at end of project)	0 tons. The same as the previous comment on progress.	0 tons. Same as the previous com progress.
Indicator 3: # indirect project beneficiaries disaggregated by gender (individual people)	0	0	1,105,000 women and 1,118,000 men	0. The same comment as previous.	0. Same as the previous com
The progress of the objective/outcome can be described as:	**On track**				
Evidence uploaded:	N/A				
Explanation why the evidence was not provided:	These indicators are not expected to be measured until the pilot projects become operational. As the operational phase of the pilot projects commenced according to the original project timeline, the current indicator value remains at zero.				
Objective **Project Outcome 1: Strengthened policy and social environment to support the promotion of sustainable low emissions transport systems , Output 1.1: Guidelines on low mobility measures, including local improvements and voluntary agreements with bus operators and corporate fleets** **Output 1.2: National e-mobility strategy prepared with government and key stakeholders** **Output 1.3: Roadmap on end-of-life vehicle management, including electric vehicles and their batteries endorsed by government and key stakeholders**					
Description of Indicator	**Baseline Level**	**Midterm target level**	**End of project target level**	**Level at Jun 30, 2023**	**Cumulative progress sin as of Jun 30, 2024**
Indicator 5: National e-mobility strategy prepared with key stakeholders	No national e-mobility strategy	National e-mobility strategy presented to	National e-mobility strategy completed	No national e-mobility strategy.	No national e-mobility stra

		key stakeholders	with government and at least 4 other key stakeholders		There is currently no natio strategy in place. The elec the country still persist. Ho the national e-mobility stra conditions the project will i concept of system dynami which offers the flexibility t such as grid electricity sho mobility strategy. This acts measure to ensure that the mobility strategy can be ea once the energy sector im
Indicator 6: Number of voluntary agreements signed in the transport sector	0	2 (minimum number of bus companies necessary to carry out the pilots)	5	0. Agreements have not been operationalised yet.	0. Agreements have not beer yet. The Green Public Transpo and Green Fleet Managen certification guidelines hav developed, but the certifica been established.
The progress of the objective/outcome can be described as:	**Off track**				
Evidence uploaded:	N/A				
Explanation why the evidence was not provided:	There is no progress on the national e-mobility strategy due to persistent electricity shortages, but the project will incorporate system dynam adapt the strategy to these conditions, allowing for future adjustments as the energy sector improves. No voluntary agreements have been signed in the transport sector because the guidelines for GPTS and GFM certification have been devel certifications themselves are not yet established; the self-certified GPTS concept is under development and set to be implemented by Q4 20 public transport operators already expressing interest in enrolling.				
Objective **Outcome 2: Demonstrations provide evidence of technical, financial and environmental sustainability to plan for scale-up of low-carbon electric mobility ,Output 2.1: Self-Ce public transport services (GPTS) concept developed and implemented in at least one regular bus line in the northern corridor** **Output 2.2: Green fleet management (GFM) concept (including EVs) implemented in one governmental fleet** **Output 2.3: Non-motorized accessibility (including electric micromobility) to public transport improved in at least one municipality** **Output 2.4. The viability of electric buses in certified green public transport services is demonstrated and assessed in the northern corridor with 2 electric buses** **Output 2.5. The viability of electric cars in corporate fleets under green fleet management is demonstrated and assessed with 4 electric cars**					
Description of Indicator	**Baseline Level**	**Midterm target level**	**End of project target level**	**Level at Jun 30, 2023**	**Cumulative progress sin as of Jun 30, 2024**

Indicator 7: Number of passengers (women and men) making use of green public transport services in the northern corridor	0	Daily average: 2,500 women and 2,000 men	Daily average: 10,000 women and 8,000 men [Figures to be checked]	0 Green public transport services have not been initiated yet.	0. The self-certified GPTS co under development and is implementation by Q4 202 transport operators have c willingness to enroll.
Indicator 8: Number of EV registered in Lebanon	0 (2020)	+4 cars, +1 bus (those provided by the project)	+20 cars, +4 buses	355 cars (new registrations), 0 buses As per the numbers obtained from new car sale registrations in Lebanon, the number of EV cars sold and registered in Lebanon is 355. (17 registered in 2020, 110 in 2021, 193 in 2022, and 184 in 2023 by 30th of April)	2878 Based on official registrati assumptions, Lebanon imp 4,082 electric vehicles (EV and 2023. The annual brea with 75 EVs in 2017, follow and increased to 113 in 20 dropped to 28 in 2020 but 2021. The upward trend co 1,442 EVs in 2022 and pe 2023. These figures indica registrations in Lebanon ha exceeded the target. There driving forces behind this g 1. Global trends in th 2. The import tax exe vehicles has been extende Initially applied to fully elec Electric) since 2022, this p the Ministry of Finance, no electric bicycles (E-bicycle scooters (E-scooters) as w February 15, 2024, it grant exemption from customs d vehicles for a period of five 3. The expansion of t energy market following th energy crisis and the deve charging infrastructure.
The progress of the objective/outcome can be described as:	**Off track**				
Evidence uploaded:	YES				
Objective **Outcome 3: Sustainable low-emission transport programs widely supported,**					

Output 3.1: Networking mechanism established among agencies and stakeholders involved in sustainable low emissions transport systems to accelerate the implementatio mobility strategy and the adoption of GPTS and GFM by corporations and public bodies
Output 3.2: Coordination with the "Global Programme to Support Countries with the Shift to Electric Mobility" (participation at thematic working groups and at the Support a Platform)
Output 3.3: Sustainable mobility communication and public awareness campaigns implemented, based on project results and focusing on mobility behavior (including road low-emission transport (including EVs, public transport, walking and cycling)
Output 3.4: Capacity of municipal planners and public transport managers built for the promotion of low-emission transport (including non-motorized transport and carpool control and management (e.g. parking management, vehicle-use control)

Description of Indicator	Baseline Level	Midterm target level	End of project target level	Level at Jun 30, 2023	Cumulative progress sin as of Jun 30, 2024
Indicator 9: Number of governmental and non-governmental stakeholders actively engaged in the network	0	5 governmental, 5 non-governmental	8 governmental, 10 non-governmental	2 governmental, 3 non-governmental (Ministry of Environment, Ministry of Public Works and Transport, LAU, Rider's Rights, Wave) Besides having one on one meetings with the above mentioned stakeholders. Active engagement in the topic of e-mobility and sustainable transport has been achieved through the participation of the above mentioned stakeholders in the following events: Event 1: Focus Group Meeting: Sustainable Transport Sector 2050 Vision, Friday 16th of December 2022. Stakeholder's Engaged: MoE, LAU, MoPWT, Rider's Rights, Wave Event 2: E-motor Show Tech Talk. "The Road to Sustainable Mobility", 12th of May 2023. Stakeholders engaged: MoE, MoPWT, Rider's Rights	3 Governmental 7 non-governmental Ministry of Environment (M Public Works and Transpo Lebanese American Unive Rider's Rights, Wave, Leb Energy Conservation (LCE (Liban Energie), MEDCO, Technologies) Besides having one-on-on the above-mentioned stak engagement in the topic o sustainable transport has through the participation o mentioned stakeholders in events: Event 1: Focus Group Mee Transport Sector 2050 Vis December 2022. Stakeholder's Engaged: M MoPWT, Rider's Rights, W Event 2: E-motor Show Te Road to Sustainable Mobil 2023. Stakeholders engaged: Mo Rider's Rights Event 3: Beirut Energy We Efforts Towards An Integra E-mobility in Lebanon", 22

					Stakeholders Engaged: M Earth Technologies, LCEC
Indicator 10: Number of public and private decision-makers trained (women and men)	0	10 women, 10 men	20 women, 20 men	0 Trainings on sustainable transport have not been initiated yet.	Public Decision-Makers Tr 3 women, 7 men Private Decision-Makers T 2 women, 4 men A technical training sessio motorized transportation (N organized on September 1 session was attended by p stakeholders, including rep several municipalities and Minister of Environment wa attendance. The training c of the NMT guidelines that developed at that time and implementation strategies learnings from internationa Additionally, the session fe discussions where stakeho matters related to legal, so aspects of NMT. A total of men participated in this se
The progress of the objective/outcome can be described as:	**On track**				
Evidence uploaded:	YES				
Objective **Outcome 4 Monitoring & Evaluation** **Output 4.1: The project monitoring and evaluation plan and knowledge-management strategy are designed and implemented**					
Description of Indicator	**Baseline Level**	**Midterm target level**	**End of project target level**	**Level at Jun 30, 2023**	**Cumulative progress sin as of Jun 30, 2024**
Indicator 11: Number of reports on best practices and lessons learned on the project shared with the global programme	0	0	6 reports (corresponding to activities 1.2.6, 2.3.3, 2.4.3, 2.5.3, 3.2.2 and 3.2.3)	0 Lessons learnt and best practices not yet available.	0 Lessons learnt and best pr available.
The progress of the objective/outcome can be described as:	**On track**				
Evidence uploaded:	N/A				
Explanation why the evidence was not	The reports on lessons learned are intended to be compiled at the end of the project and are therefore not available at this time.				

provided:	

Action plan

Off-track objective/outcome	Action(s) to be taken	Responsible party/ies	Due Date
Objective	Work on the policy aspects of the project, including guidelines on mobility and the e-mobility strategy are already underway; however, these need to be completed and discussed with national stakeholders. This will be ensured during the coming 2 quarters of the year.	UNDP	Jun 30, 2025
Objective	The green certification and fleet management concepts will be developed during the next year and UNDP will work more closely with the Internal Security Forces on various aspect of the fleet management to ensure this outcome of the project is met.	UNDP	Jun 30, 2025

D. Implementation Progress

Cumulative GL delivery against total approved amount (in prodoc):	15.44%
Cumulative GL delivery against expected delivery as of this year:	20.38%
Cumulative disbursement as of Jul 31, 2024:	548,658

Key Financing Amounts

PPG Amount	100,000
GEF Grant Amount	3,552,968
Co-financing	44,477,182

Key Project Dates

Project duration	60 months
PIF Approval Date	Dec 20, 2019
CEO Endorsement Date	Dec 8, 2021
Project Document Signature Date (project start date):	May 29, 2022
Date of Inception Workshop	Oct 14, 2022
First Disbursement Date	Jul 27, 2022
Expected Date of Mid-term Review	Nov 29, 2024
Actual Date of Mid-term Review	*(not set or not applicable)*
Expected Date of Terminal Evaluation	Mar 1, 2027
Original Planned Closing Date	May 29, 2027
Revised Planned Closing Date	*(not set or not applicable)*

Dates of Project Steering Committee/Board Meetings during reporting period (30 June 2023 to 1 July 2024)
2023-12-12
Project Manager: Please provide comments on delays this reporting period in achieving any of the following key project milestones outlined in the above 'Key Project Dates' table. Include comments on COVID-19 related challenges, delays and impact. If there are no delays, please indicated 'not applicable'.
not applicable
CO Programme Officer: Please include specific measures to manage the project's implementation performance
The project is being supported and follow-up ensured on a weekly basis as needed by the project team and also on a quarterly basis with the DRR and the CO programme management unit.
BPPS RTA: Please include specific measures to manage the project's implementation performance.
The project has suffered numerous setbacks and delays since the early stage of the project implementation, some of the driving factors are beyond the control of the project team or the UNDP CO (e.g. regional conflict and instability, war in the southern part of Lebanon and the economic crisis). Again, with the protracted political conflict, unless significant adaptive management and delivery acceleration measures are instituted immediately, it will be tough for the project to deliver its objectives on time. In addition to the acceleration measures suggested by the CO, the project should undertake a comprehensive analysis to define the best way forward. This analysis should identify actionable interventions that are within the control of the project management, and these should be integrated into a delivery acceleration plan. The suggested measures are as follows, but are not limited to: 1. Review and revise the project's multi-year work plan. This could be presented as a Gantt Chart to facilitate tracking the impacts of the delays in implementing activity on subsequent actions. 2. Develop a detailed operational procurement plan with key steps, timelines, and responsibilities in support of the AWP, which will enable work to be carried out according to schedule.

The project will undergo a mid-term review later this year, this is an important opportunity to review the project's progress against its targets and propose the best way forward to advance the work.

The RTA is also planning to field a mission either to join the MTR team end of 2024 or during the first two quarters of 2025 to coincide with the commencement of the installation of the solar PV systems.

E. Project Governance

1) Please enter the dates of Project Board meetings during the reporting period (1 July 2023 to 30 June 2024)
2023-12-12

F. Ratings and Overall Assessments

Role	2024 Development Objective Progress Rating	2024 Implemer
UNDP BPPS Technical Advisor	Satisfactory	Moderately Sati
UNDP Country Office Programme Officer	Satisfactory	Moderately Sati

Role	2024 Overall Assessment
UNDP BPPS Technical Advisor	The “Lebanon Sustainable Low-emission Transport System project”, is a given the very rich solar resources and the very limited traditional energy unsustainable trends in passenger transport in Lebanon, accelerating the sustainable mobility in Lebanon to reduce GHG emissions, increase the competitiveness and sustainable practices of companies, and improve th inclusion. The project proposes several approaches: on the one hand to tackle the options for the best way forward to improve the situation in transport and technologies to the market. On the other hand, the project will consider p application for charging stations or some other modality to determine the vehicles. Finally, the project will work with NGOs and universities to pron awareness of sustainable transport and modal transport change. The project's main objective is the Promotion of Sustainable Transport in management and low-carbon vehicles. It consists of 4 main components framework empowers key stakeholders to facilitate sustainable door-to-d mobility 2: Short-term barrier removal through e-mobility and other low-ca Knowledge management, capacity development, and awareness raising, Evaluation. The project started within a challenging environment, with political instab impacted the project's implementation. The project document was signed start date of the project for 5 years until 2027. The inception workshop to that this is the second year of the project implementation, and this PIR is Project Progress: Below is a summary of what was achieved by the project during the curre what has happened. The project has 4 main outcomes as per the Project Document. Several the targets. Compared to last year, where delivery was 0.53%, the projec 15.26% this year ($542,236). This still can be considered low if we consi project implementation. It is however, understood that a very high portion of the budget is already and the Project is just waiting for procurement processes to be finalized t hard components of the project. Despite this challenge, the project started to achieve some substantive re 4, while outcomes 1 and 2 are still far beyond the target. In summary: Outcome 1 on Strengthened policy and social environment to support the emissions transport systems is off-track. According to the ProDoc, a national e-mobility strategy should have been stakeholders by the midterm point of the project implementation. While th 2024, the work on the strategy has not started yet. The country is facing the project team found it difficult to develop a national e-mobility strategy Yet, the project will integrate the concept of system dynamics modeling, variables such as grid electricity shortages into the e-mobility strategy. T team to ensure that the national e-mobility strategy can be easily re-mod However, the project has made some progress in developing the green p management certification guidelines, however, 2 agreements should hav of 2 bus companies to carry out the pilots. Outcome 2 Demonstrations provide evidence of technical, financial, and scale-up of low-carbon electric mobility is off-track. Although the project r

	registered in Lebanon based on official registration data, which is way hi this massive increase could be attributed to other factors- in addition to t in the EV markets, the tax exemption on EV, and the energy crisis in Leb however, since the green public transport services have not been initiate taking use of green public transport services in the northern corridor eve implementation. Outcome 3 Sustainable low-emission transport programs widely support engaged governmental and nongovernmental stakeholders in the e-mob Since the project's inception, 3 main events were organized in Decembe 2023. Stakeholders include 3 governmental and 7 non-governmental ent The project also made good progress in building the capacity of the publ technical issues related to e-mobility, this includes 5 women, and 11 me public entities, and 2 women and 4 men from the private entities. Outcome 4 on Monitoring & Evaluation is on-track. The project initiated t to be developed by the project are not planned for this reporting period. As indicated and discussed above, the cumulative delivery against the to 0.53% (18,863 USD) in 2023 to 15.26% (542,236 USD) in 2024. Challenges and risks: The war between Russia and Ukraine created a global crisis in the energ regional instability and conflict in addition to the collapse of the banking a Supply chain routes were affected, and prices of the materials went up. A challenge, with the Lebanese Lira devaluation by over 98% between Jan annual inflation rate of 221.3% in 2023. Public services have collapsed; v households can expect only an hour or so of power a day. As a result, th reality, recognizing that promoting e-mobility and electric vehicles becom insufficient electricity even for households and industries. Although the l challenges is understandable, the RTA strongly encourages the project t rate for the coming years. One way of addressing these challenges and risks, in addition to the risk and their mitigation measures, is for the project to continue using short-te at a high level – the Project Board, more frequently, a minimum of two m and provide strategic directions to the project team. Risks and safeguards: The project was classified as Substantial in the SESP, which required ad plans to be put in place. Although this was highlighted in the first year PI assessments; the Social and Environmental Safeguard and the Environm and related activities is still vague. The UNDP CO and the project team r the plans. With the project achieving some of the intended results in a challenging e rating for both the DO as Satisfactory and the IP as Moderately Satisfact
UNDP Country Office Programme Officer	Although the delivery rate of the project remains relatively low, the projec last year, particularly in terms of the procurement and commitment for th bulk delivery by next PIR. For the demonstration project, the project worked on developing and des needs for the solar charging system that is the first of its kind in Lebanon the electricity sector structure in Lebanon. This task was quite challengi completed with the procurement resulting in the award of a renowned loc underway but given that the works have just started, the expenditure is n buses, the project team, with the support of international consultants, de quantities for their procurement. The process was again successfully co that met the international standards while ensuring the requirements at lo operation. The delivery of the buses will take place during the next repo expenditure. For the other soft components of the project, technical guidelines to pron

	social and gender aspects were completed. This was coupled with legal the recommendations for promoting non-monitorised as well as green su applicable and how best to do so. Capacity building events that included 2 trainings that were attended by during this past year for the guidelines and other aspects of the project in communication material designed and disseminated. A broader commu will be implemented in full as of the end of this year and next year to acc projects. It is worthwhile to note that the project team has become a national refer transport. They have provided advisory support to other municipalities th sustainable transportation approaches and have also assisted in improvi Country Office.
Project Manager/Coordinator	Project Achievements: - Completed the recruitment of the project team after the Transpor 2023. Outcome 1: Institutional and Policy Support - Completed the Guidelines to Municipalities for promoting Non-M mobility (Activity 1.1.1) - Developed Social and Gender Dimensions for the Non-motorize - Completed the guidelines addressing the legal, financial, and reg implementation of self-certified Green Public Transport Service (GPTS) a international best-practices. (Activity 1.1.2) - Completed the guidelines addressing the legal, financial, and reg implementation of self-certified Green Fleet Management (GFM) agreem international best-practices. (Activity 1.1.3) - These GPTS and GFM c+ertification guidelines are the first to es green transport service certification. They introduce a unique approach t sustainability in transportation, with the potential for global replication in a standards. - Drafted the ToR for the development of the National E-mobility S Outcome 2: Demonstration Projects - Completed a situational analysis on public transport in Lebanon preferences and insight from public transport users and non-public transp - Developed a report on the legal framework governing the public for the operation of the E-buses within the sector - Completed the Social and Environmental Site Exclusion Criteria 2.3.1) - Completed the identification of 6 pilot bus stops and reporting on coordination with corresponding municipalities. (Activity 2.3.1) - Completed the design of non-motorized transport accessibility at 2.3.2) - Started the implementation of the Solar PV infrastructure at the J infrastructure will be used for charging the E-buses and is comprised of a High-voltage Battery Energy Storage System of 360 kWh. The system is Building and operates on a priority system, whereby the excess energy n be used to power the Municipal building, further reducing GHG emissions commissioned and operational in Q4 2024. This is the second biggest ac - The tender for the procurement of 4 E-buses and their chargers awarded in Q2 of 2024, and the 4 e-buses and their chargers will be com biggest activity in terms of budget size. (Activity 2.4.1) - Drafted the tender for the operation of the e-buses and maintena stops. - Work is ongoing for completing the feasibility study related to GP participating bus companies and establishing the GPTS certification proc 2.1.3). - Work is ongoing for planning and implementing the GFM concep concept operational (Activities 2.2.1, and 2.2.2) Outcome 3: Upscaling & Replication

- Completed a technical training workshop on non-motorized trans
public and private stakeholders, including representatives from several m
Environment was also in attendance. (Activity 3.4.1 and 3.4.2)
- Planned train-the-trainer workshops on charging infrastructure a
- Completed the Project Communication Plan (Activity 3.3.1)
- Participating in the Global E-mobility support programme working
of practice meetings. Reporting on project progress and challenges and
(Activity 3.2.1)
- Planned another capacity building event for promoting non-moto
socio-economic and environmental assessment for the implementation o
urbanism interventions. (Activity 3.3.2)
- Produced a podcast episode on E-mobility in Lebanon (Activity 3
- Regular meetings with stakeholders involved in e-mobility.
- Sharing training materials prepared by the E-mobility support pro
- Supporting Zahle-Al-Muallaqa and Taanayel Municipalities with t
Environment-Friendly Public Transport" project by providing guidelines o
buses. Also provided them with Pre-implementation surveys and post-im
preferences of potential and actual public transport users.
- Participated in an event on transport in Zouk Mkayel Municipality
importance of sustainable urban mobility planning and promoting non-mo
and promote wellbeing.

Outcome 4: Monitoring & Evaluation
- Completed the Inception Workshop and Report in October 2022
(M&E) plan was designed and implemented.
- Hired the international evaluation expert, who will complete the m

Remaining activities:

For Outcome 1:
- The remaining activities are those related to the National E-mobi
drafted and the procurement will be launched in Q3 2024.
- The end-of-life vehicle management strategy is also remaining a
(Output 1.2 and 1.3)

For Outcome 2:
- Procurement of Vehicles for the Internal Security Forces. (Outpu
- Implementing the improvements at pilot sites is still remaining wh
been completed, and reporting on results and lessons learnt (Activity 2.3
- Operation, monitoring and reporting of e-buses, including, lesson
(Activity 2.4.3)

For Outcome 3:
- Continuing with convening periodic meetings with all stakeholder
establish the mandate, structure, governance and working plan
- Continuous coordination and involvement with the Global E-mob
of practice meetings.
- Completing planned capacity building activities in GPTS, GFM, N
infrastructure.

For Outcome 4:
- Complete the Midterm Evaluation

Challenges
In the second year of our project, we continued to encounter significant c
to electric transportation. The persistent absence of grid electricity remai
affects the feasibility of implementing e-mobility solutions. This challenge
economic crisis, which has not only drained resources but also negativel
The economic downturn led to diminished involvement from government
broader issues of reduced governmental support.
Additionally, the situation was complicated by the ongoing conflict at the
conflict did not directly affect the project, it indirectly shifted national prior
secure serious consideration for sustainable transport initiatives amid oth
These challenges have caused delays in the national e-mobility strategy

	vehicles within government fleets. However, to adapt the national e-mob Project Management Unit developed a TOR for drafting the e-mobility str system dynamics modeling, which offers the flexibility to adjust variables acts as a mitigation measure to ensure that the national e-mobility strate energy sector improves. It's important to note that the electric vehicle (EV) market in Lebanon is e several factors. First, global trends in the EV market, where the internati locally, where EVs are increasingly seen as viable alternatives to traditio Government of Lebanon has implemented significant fiscal incentives to vehicles (EVs). Initially, a policy granting a 100% exemption from custom Electric) has been in effect since 2022. Effective February 15, 2024, this further five years to include electric bicycles (E-bicycles) and electric sco the import tax exemption decree by the Ministry of Finance is expected t boost EV adoption rates across the country. Moreover, a substantial portion of the population, including many major c photovoltaic (PV) systems as a cost-effective alternative to private diesel electricity. Amid the ongoing economic and energy crisis, contractors wit only expanded their capacities but are also increasingly integrating EV c systems. This development, combined with technological advancements EV sector. The growth in this sector is motivated by both environmental benefits of transitioning to electric vehicles, especially when the energy f sources.
GEF Operational Focal point	*(not set or not applicable)*
Project Implementing Partner	*(not set or not applicable)*
Other Partners	*(not set or not applicable)*

G. Minor Amendments

Minor amendments are changes to the project design or implementation that do not have significant impact on the project objectives or scope, or an increase of the GEF project financing up to 5% as described in Annex 9 of the GEF Project and Program Cycle Policy Guidelines.
CO Programme Officer: Please check the box for each category for which a minor amendment occurred during this reporting period (1 July 2023- 30 June 2024).
For each category that is checked off, a text box will appear Please provide a brief description of the change that occurred in the associated text box. You may attach supporting documentation, as appropriate, via the upload feature at the bottom of this section.
The purpose of this section is to capture adaptive management and measure project proactiveness, an indicator outlined in paragraph 70 of the GEF-8 Policy Directions available here.

A) Results Framework
No
Provide a description of the change(s) to the 'Results framework'
(not set or not applicable)
B) Components and cost
No
Provide a description of the change(s) to 'Components and cost'
(not set or not applicable)
C) Institutional and implementation arrangements
No
Provide a description of the change(s) to 'Institutional and implementation arrangements'
(not set or not applicable)
D) Financial management
No
Provide a description of the change(s) to 'Financial Management'
(not set or not applicable)
E) Implementation schedule
Yes
Provide a description of the change(s) to 'Implementation schedule'
The national e-mobility strategy has been postponed again due to the national electricity supply being largely absent across most of the country, except for minor contributions from hydropower sources. Given the grim prospects for immediate improvements in the electricity sector, the project team has opted to explore adaptive techniques for e-mobility strategies to prevent the development of a strategy that might become obsolete and misaligned with the country's needs. Accordingly, the Terms of Reference (TOR) for drafting the e-mobility strategy have been developed. The strategy to be developed will incorporate the concept of system dynamics modeling, providing the flexibility to modify variables like grid electricity shortages based on multiple scenario assessments. This modeling approach will enable the exploration of different potential outcomes and policy adaptations. Such measures are designed to ensure that the national e-mobility strategy can be effectively adapted to various scenarios within the country. Initially scheduled for Q3 2023, this task has now been rescheduled to Q2 2024, with its completion still expected within the original timeline. The rollout of the Green Public Transport Service Certification and Green Fleet Management Certifications has also been adjusted, moving from Q3 2024 to Q1 2025. While feasibility studies are on track to be completed by Q3 2024, the implementation phase requires governmental endorsement to ensure the sustainability of these certifications beyond the project's duration. This will involve the creation and approval of legal frameworks within relevant ministries. Furthermore, Activity 2.5, focusing on the viability assessment of electric vehicles (EVs) for the Internal Security Forces (ISF), has encountered obstacles due to inadequate grid electricity and the ISF's reliance on polluting diesel generators. Initially, the adoption of hybrid vehicles was considered during the Inception Report to replace EVs, intended for patrolling purposes. However, given the current economic climate, the ISF has prioritized other transport needs over patrolling, deeming it non-essential, and have since requested support elsewhere. As a result, this activity has been postponed from Q3 2023 to Q4 2024, pending further guidance from the Mid-Term Review (MTR) on its feasibility and alignment with ISF's revised priorities.

F) Executing Entity
No
Provide a description of the change(s) to 'Executing Entity'
(not set or not applicable)
G) Executing Entity Category
No
Provide a description of the change(s) to 'Executing Entity Category'
(not set or not applicable)
H) Minor project objective change
No
Provide a description of the change(s) to 'minor project objective change'
(not set or not applicable)
I) Safeguards
No
Provide a description of the change(s) to 'Safeguards'
(not set or not applicable)
J) Risk Analysis
Yes
Provide a description of the change(s) to 'Risk Analysis'
The 'Risk Analysis' has been updated to include a new entry concerning the safety and security risks associated with the photovoltaic (PV) charging systems at the Jbeil bus station and the e-buses. This newly added risk, categorized under crime, stems from the increased likelihood of vandalism due to a deteriorating economic climate that is leading to higher rates of crime and theft. Both the likelihood and the impact of this risk are evaluated with a score of 4, indicating a high level of risk. This addition reflects a more comprehensive understanding of the potential challenges faced by the PV charging infrastructure, emphasizing the need for targeted security measures and preventive strategies to safeguard these critical assets.
K) Increase of GEF project financing up to 5%
No
Provide a description of the change to GEF project financing up to 5%
(not set or not applicable)
L) Co-financing
No
Provide a description of the change(s) to 'Co-financing'
(not set or not applicable)
M) Location of project activity
No
Provide a description of the change(s) to project location activity
(not set or not applicable)
Other
Yes
Please provide a description of other types of minor amendments that do not fall under any of the above categories. For example, minor changes to the project's Gender Action Plan and/or gender activities can be captured here.
In the context of minor amendments to the project's Gender Action Plan (GAP), the updates have refined and expanded the scope to address a broader range of social inclusion issues, emphasizing a more inclusive approach that takes into account the intersectionality of gender with other social identities. Notably, these updates include: 1. Enhanced Focus on Gender-Transformative Outcomes: The revised GAP now places greater emphasis on achieving gender-transformative outcomes. This approach aims to fundamentally alter the social dynamics and norms that underpin gender inequality, actively changing societal norms to achieve deeper systemic changes in gender relations. 2. Incorporation of Current Socio-Economic Context: The updates reflect a nuanced understanding of the

current socio-economic conditions in Lebanon, particularly the impacts of the economic crisis and the COVID-19 pandemic. This contextual update aids in tailoring the GAP to address how these conditions affect public transportation usage and the specific challenges faced by diverse communities, including refugees and migrants.

3. Expanded Inclusion Scope: The revised GAP extends beyond traditional gender equality issues to embrace a broader inclusion scope. It now includes specific measures for vulnerable groups such as refugees, migrants, and persons with disabilities, reflecting a shift towards a more comprehensive approach to social inclusion.

4. Refinement of Methodology: The methodology for implementing the GAP has been refined to include new data collection processes, such as targeted surveys and Key Informant Interviews (KIIs) across diverse demographic groups. This enhancement is designed to gather more detailed insights into the transportation needs and behaviors of these groups, facilitating more targeted and effective interventions.

5. Alignment with International Standards: The updates also emphasize alignment with international standards, particularly those of the Global Environmental Facility (GEF) and the United Nations Development Programme (UNDP). This alignment ensures that the transportation initiatives are not only inclusive and gender-responsive but also adhere to global best practices in sustainable and low-emission transport systems.

These minor amendments to the GAP underscore a commitment to a more holistic and intersectional approach in tackling the challenges related to public transportation in Lebanon, ensuring that the plan remains responsive to the evolving needs of all community members.

Upload any supporting documentation related to responses in this section.
(Uploaded files will be kept internal and not submitted to the GEF.)

011123 GW Clean Gender Analysis _ Gender Action Plan_D2.docx
Completed Risk Entries Information by BureauOffices.xlsx
Project Risk Treatment Report by BureauOffices.xlsx
Updated Multi Year Workplan PIR 2.xlsx

H. Gender

Progress in Advancing Gender Equality and Women's Empowerment

1) Please review the project's Gender Analysis and Action Plan. If the document is not attached or an updated Gender Analysis and/or Gender Action Plan is available please upload the document below or send to the Regional Programme Associate to upload in PIMS+. Please note that all projects approved since 1 July 2014 are required to carry out a gender analysis and all projects approved since 1 July 2018 are required to have a gender analysis and action plan.
011123 GW Clean Gender Analysis _ Gender Action Plan_D2.docx
Quantum Gender Marker Rating
GEN2: gender equality as significant objective
2) Please indicate in which results areas the project is contributing to gender equality (you may select more than one results area, or select not applicable):
Contributing to closing gender gaps in access to and control over resources: Yes
Improving the participation and decision-making of women in natural resource governance: Yes
Targeting socio-economic benefits and services for women: Yes
Not applicable: No
3) Please specify results achieved this reporting period that focus on increasing gender equality and the empowerment of women. **Please explain how the results reported addressed the different needs of men or women, changed norms, values, and power structures, and/or contributed to transforming or challenging gender inequalities and discrimination.**
In collaboration with our Gender Expert, the Project achieved the following results: - Gender analysis and action plan revised – a thorough gender analysis was carried out which aimed to achieve a gender-transformative intervention that involves assessing the current situation, identifying gaps, evaluating different populations, analyzing the context, and examining the impact of the economic crisis. It also aimed to identify the needs to ensure accessible, safe, and inclusive transportation for all. In addition, a gender action plan was designed and put into place to create a gender-responsive sustainable transportation system. The plan will help the project in addition to reducing GHG emissions and the mobility gaps among the targeted population, to contribute to increasing the participation of women and other underrepresented groups in economic and social development by making transportation accessible for all and improving their living conditions. It will also include the increase of gender balance amongst the Internal Security Forces (ISF) department involved in the pilot project. This will be possible through the involvement of women at all levels of the policy making process; capacity building for them to actively participate in decisions related to climate change mitigation at local and national levels; raising their awareness on e-mobility; collecting sex-disaggregated data (and data disaggregated by age, place of residence, nationality) to understand the needs, behaviors and perceptions to support an inclusive transport system; promoting women's participation in networking, access to job and trainings related to e-mobility including as users, in bus companies, car fleet businesses and at the institutional level. - Proposed criteria of bus stops revised taking into consideration gender issues. These criteria included the following: 1) Proximity to an urban community or major traffic-generating facilities, ensuring equitable access to public transportation for all members of the community, regardless of their gender, socioeconomic status, age, or physical abilities, with a specific focus on ensuring equitable access for underprivileged communities, including low-income neighborhoods and marginalized populations. Communities will be listed and segregated per nationality, age and gender 2) High demand for public transit with an emphasis on addressing the specific transportation needs of women, elderly individuals, and persons with disabilities (PWDs). A social and gender transformative approach is needed to study who used to take public transportation before and who is in need for public transportation today. The target group is wider. Middle class and students require public transportation, whereas many used to use their cars before. 3) The presence of a pedestrian bridge crossing the freeway, with additional consideration for ensuring the safety and security of pedestrians, particularly women and vulnerable individuals, who may be more susceptible

to harassment or safety concerns in isolated areas. PWDs mainly blind, deaf and people on wheelchairs should be included in the access to pedestrian areas
4) Availability of public spaces to develop safe paths for non-motorized modes, with a focus on creating inclusive pathways that accommodate diverse user groups (nationalities and gender), including women, children, and individuals with mobility challenges.
5) Moderate topography enhancing easy access to the bus station by users of non-motorized modes, ensuring that the design accounts for accessibility challenges faced by elderly, disabled, and pregnant individuals who may have difficulty with steep inclines or staircases, implementing features like ramps, benches, and shelters that cater to diverse needs.
6) Presence of private actors likely to be mobilized (universities, hospitals, etc.), with an emphasis on engaging these institutions to address gender and social equity concerns, such as providing transportation options for their staff and students, including those who face gender-specific barriers to mobility. Community engagement of youth in promoting, protecting and using public transportation, mainly from university students. Access to young girls and boys will be promoted and measures of protection, prediction of violence and safety will be taken into consideration
7) Municipalities engagement and commitment, with a specific focus on encouraging local government institutions to conduct gender-sensitive and social impact assessments to consider the diverse needs of their constituents, including women, elderly individuals, and other vulnerable populations, in the planning and development of non-motorized infrastructure. A social cohesion approach is needed to include all communities to access public transportation. A transformative approach from conflict and tensions between communities to social cohesion and solidarity.
8) Visible and well-lit space, particularly for women, younger girls (youth) and children, in order to discourage sexual harassment, gender-based violence (GBV), crime and human trafficking, and foster a sense of security taking into consideration the different women-specific travel patterns in terms of travel purpose, frequency and distance to essential services and economic opportunities. Visible messages are diffused in case of harassment.

- Developed pre-design tools for data collection for public transport in Lebanon – This includes amongst others surveys for developing ‘Social and Gender Dimensions for Non-Motorized Transport Guidelines for Municipalities’. The objective is to gain insights into the current challenges faced by community members, particularly women, youth, elderly, disabled individuals, and refugees and other migrants in accessing NMT, to identify their specific needs, gather data for gender-sensitive and inclusive guidelines, assess awareness and perception, prioritize inclusivity, evaluate solutions, engage local communities, establish a baseline for monitoring progress, promote transparency and accountability, and contribute to sustainable and inclusive transport development that enhances accessibility and mobility for all residents. The information provided will be analysed and used to design the new transport project.
- Developed social and gender guidelines for municipalities to support non-motorized transport and door-to-door mobility, including tools for data collection.
- Prepared training on gender awareness and key concepts and gender mainstreaming
- Conducted 1-day training workshop for data collection for the pre-design survey

This section evaluates how the outcomes of our project have addressed the distinct needs of men and women, influenced norms, values, and power structures, and contributed to transforming or challenging gender inequalities and discrimination:
Since transportation is not gender-neutral and travel patterns differ between males and females, achieving gender-responsive transport systems necessitate incorporating the perspectives, voices, and experiences of both men and women.
In addition, the vulnerable population is usually not considered especially during the design face, so social inclusion and social cohesion are not taken into account. This increases the risk of conflict within the community and within different communities. Consequently, the issue of conflict resolution should also play a key role when addressing the needs of men, women and communities.
Furthermore, Lebanon's economic crisis has caused the middle class to start using public transport, emphasizing the need for social inclusivity for this group. Gender issues are significant in this context, as the most vulnerable groups at risk of social exclusion include women, children, elderly people, persons with disabilities, refugees, and other migrants.
In addressing the social and gender dimensions for non-motorized transport (NMT), the importance of public spaces as multi-functional areas for social interaction, economic exchange and cultural expression among a wide diversity of people was highlighted. It is therefore imperative that urban planning should establish and organize these public spaces and urban design should facilitate their use in the process enhancing a sense of identity and belonging, thus increasing social cohesion and decreasing the likelihood of conflict within the

community. In fact, the elements included in the social landscape of public spaces are vast and encompass social interaction, community engagement, cultural expression, inclusivity and diversity, design and architecture, public life and recreation, economic activities, and civic engagement.
To implement NMT, the public sphere should serve as a catalyst through:

- Promoting public discourse and decision-making
- Public sphere as the economic narrative of the community
- Community engagement
- Mobilizing advocacy
- Sharing public spaces and advocacy development
- Contributing to a cultural shift
- Raising public awareness and education
- Fostering inclusivity and equity
- Encouraging environmental sustainability
- Guiding urban planning and policy formation

Another important aspect to engage in NMT is adding narratives/building stories into these public spaces as this would enhance their appeal, strength, and economic impact, otherwise these NMT initiatives will die, as was previously the case with a lot of bike lanes and pedestrian roads. Thus, it is imperative to have purpose and community engagement.
Finally, we can conclude that community engagement is a key aspect of public spaces and NMT and can be summarized through a 4-stage comprehensive framework for effective community mobilization:

- Social Context Assessment – mapping public spaces through a gender lens
- Community Consultation and Participation – sustainable social infrastructure
- Community Empowerment – bridging private and public spheres
- Community Engagement and Collaboration – fostering sustainable partnerships for impact

4) Please describe how work to advance gender equality and women's empowerment enhanced the project's environmental and/or resilience outcomes.

The integration of gender equality and women's empowerment into the project's environmental and resilience outcomes has been significantly enhanced through the focus on social and gender dimensions in the planning and implementation of Non-Motorized Transport (NMT) initiatives. Here’s how this integration has improved environmental and resilience outcomes:

1. Increased Community Engagement: The project has focused on engaging diverse community members, particularly women, youth, the elderly, and persons with disabilities, in both the pre-design and post-implementation phases of the NMT projects. This inclusive approach has ensured that the transportation solutions developed are not only environmentally sustainable but also socially equitable. For instance, the pre-design surveys aimed to identify specific needs and gather data for gender-sensitive and inclusive guidelines, which help tailor the NMT projects to the actual requirements of the community members.
2. Enhanced Safety and Accessibility: By addressing the specific mobility challenges faced by vulnerable groups, including women and persons with disabilities, the project has enhanced the safety and accessibility of the NMT infrastructure planning. This focus not only improves the environmental footprint by encouraging more people to use non-motorized forms of transport but also ensures that these facilities are resilient to social challenges, fostering a safer and more inclusive public space.
3. Promotion of Sustainable Transport: The guidelines developed for municipalities have encouraged the adoption of NMT as a viable, environmentally friendly alternative to motorized transport. This shift reduces traffic congestion, lowers pollution levels, and promotes healthier lifestyles. By integrating gender and social considerations, the project has ensured that these environmental benefits are accessible to all segments of the community, thereby enhancing the overall resilience of the urban infrastructure to environmental and social stresses.
4. Feedback and Continuous Improvement: Post-implementation surveys will provide a mechanism for ongoing feedback from all community members, including specific insights from women and other marginalized groups. This feedback is crucial for continuously improving the NMT infrastructure to better serve the community’s needs, ensuring that the project remains adaptive to both environmental changes and evolving social dynamics.

I. Risk Management

A) Overall Risk Management

BPPS RTA: Please discuss the risks flagged in the Quantum project Risk Register and the VF Risk Dashboard in PIMS+ with the CO and then provide an assessment of project risk management undertaken during the reporting period. Document actions, agreed with the CO, to address all project risks in the coming year.

Five substantial risks were flagged in the Quantum project risk register and 3 in PIMS+ as follows:
1. Safety and Security risk: Risk of vandalism/theft of PV charging system in Jbeil bus station and the vandalism of e-buses at the bus station and/or during operation.
2. Financial Risk: EV technologies and other technical deliverables are not adapted to the country's conditions.
3. Financial Risk: Investments envisaged in other projects do not materialize.
4. Social and environmental risk: Damage to cultural heritage sites during the rehabilitation of bus stops and other accessibility infrastructure
5. Social and Environmental Risk: Inadequate (or lack of) treatment of EVs and their particular components (e.g., tires, batteries, or lubricants) in the e-mobility strategy and during the operation of the e-buses and cars.

However, as the project is still in its earlier stages, 2 additional risks were flagged, while 4 of the original 5 risks might affect the project at a later stage. Below is a summary of the current risks (2 new ones and 1 old) and the proposed mitigation measures. These will need to be reflected in both the Quantum Project risk register and PIMS+.

Risk 1: The Safety and Security Risk.
Mitigation measure: Surveillance and Security Measures were put in place as follows:
• Surveillance Systems: The Terms of Reference (ToRs) for the PV charging system at the Jbeil Bus Depot stipulate that the awarded contractor must install an advanced surveillance system covering the depot. Additionally, the contractor is required to install gates at the Jbeil bus depot to secure the premises after operational hours. Similarly, the ToRs for procuring electric buses mandate surveillance systems inside the buses to monitor and record activities, helping to deter and document any incidents of vandalism or theft.
• Security Personnel: The Municipality of Jbeil has pledged to deploy security personnel at the Jbeil bus station, enhancing the safety of the infrastructure and the well-being of passengers and staff. Furthermore, once an operator is selected for the e-buses, they will be tasked with providing security at the Jbeil bus depot.
Strategic Pricing. Additional mitigations involve strategic operational decisions outlined in the ToR for the bus operator, aimed at minimizing the impact of the informal transport sector:
• Pricing Strategy: The electric buses will feature a fare structure that is higher than those of informal transport services. This pricing strategy is designed to attract a different segment of commuters, thereby reducing competition and potential conflicts with the informal sector.

Risk 2: Operatioanl. Relocation of Bus Stops.
Mitigation measure: Selection for new bus stop sites.
The selection of the new bus stop locations was guided by site exclusion criteria linked to potential risks. This framework ensures that each site is chosen based on minimal environmental impact, accessibility, and potential for sustainable development, thereby mitigating various risks:
• Operational Risks: Official bus stops reduce the risk of vandalism and operational interference from the informal transport sector, which might target electric buses stopping at non-designated, unofficial stops along the highway. The strategic placement of new bus stops is designed to minimize overlap with routes used by informal transport services, reducing potential competition and conflicts.
• Safety and Security Risks: The new bus stops are designed and located according to international standards, creating safe zones for passengers and significantly reducing health and safety risks associated with highway boarding.

Risk 3 Operational Risk Concerning Bus Range: Insufficient Range on the Tripoli-Beirut Corridor
Mitigation measure: Operational Risk: Shortening the Route
During the inception phase of the project, a critical decision was made to mitigate this risk by altering the operational corridor from Tripoli-Beirut to Jbeil-Beirut. This change effectively halved the distance of each round trip to about 80 kilometers in total, significantly reducing the demand on the electric buses' battery life per trip. This adjustment not only ensures the reliability of the bus service but also aligns better with the current

capabilities of electric bus technology and available charging infrastructure.

B) SES Implementation

Provide an update on progress, challenges and outcomes related to stakeholder engagement based on the description in the Stakeholder Engagement Plan or equivalent documentation submitted at CEO Endorsement/Approval.

In the second year of its implementation, the Project Management Unit (PMU) significantly expanded its stakeholder engagement efforts, meticulously aligning with the objectives outlined in the Stakeholder Engagement Plan. This proactive approach involved extensive collaboration with municipal authorities, community members, private sector participants, NGOs, and international stakeholders to tackle the multifaceted challenges of implementing a sustainable transport project in Lebanon.

Municipal Engagements and Local Government Involvement: The PMU actively engaged with municipalities such as Antelias, Jounieh, Bourj Hammoud, Beirut, and Jdeideh to finalize potential bus stop locations. Challenges such as local business opposition and logistical constraints were addressed through alternative proposals and ongoing dialogue. In Jbeil, discussions with community members and Mayor Wissam Zaarour not only addressed the need to enhance district connectivity but also tackled broader issues like low ridership and the community's preference for personal vehicles.

Private Sector and NGO Collaborations: Engagements with the private sector and NGOs were robust, with initiatives like the Bike 3al Bus promoting multimodality and supporting cyclist integration on public transport. Discussions with bus operators like Connex covered their transition from public to private transport operations, reflecting a deep integration of private sector capabilities and insights into the project’s strategy.

Industry and International Engagements: The PMU met with e-bus manufacturers such as BYD, Kinglong, Yutong, and Ankai, and participated in significant international events like the MENA UITP Public Transportation Event in Dubai. These engagements demonstrated proactive efforts to align with global standards and leverage international expertise and technology for local project implementation.

Promotion of Non-Motorized Transport (NMT) and Certification Discussions: Significant efforts to promote NMT through workshops and strategic discussions were notable, focusing on enhancing cycling and micromobility in urban settings. The PMU also engaged in discussions about implementing Green Public Transport Service Certification and Green Fleet Management concepts, involving dialogues with public transport operators, standard-setting bodies like Libnor, and crucially, the Ministry of Environment, ensuring adherence to high sustainability and quality standards, and exploring the potential for implementation.

Sector-Specific Engagements and Local Project Support: Specific engagements related to e-mobility and renewable energy addressed network strategies and sector-specific challenges. In Zahle, the PMU focused on supporting the operational needs and progress of their EU-funded transport project, ensuring that local implementations were well-supported and aligned with broader project goals.

Overall, the PMU's engagement activities throughout the year exhibited a robust adherence to the Stakeholder Engagement Plan’s framework. The strategic execution of the plan facilitated a multi-dimensional engagement across various stakeholder groups, ensuring that each engagement was purpose-driven and aligned with the overarching project goals. This comprehensive approach underscores the PMU's commitment to a stakeholder-centered strategy, crucial for the project's success and sustainability. By adapting strategies to meet dynamic stakeholder needs and integrating innovative solutions into the sustainable transport framework, the PMU's actions demonstrate a successful implementation of the engagement plan, laying a solid foundation for ongoing and future project phases.

J. Knowledge Management & Communications

The **Project Manager** must complete the three questions below.

1) Please provide progress on the implementation of the project's Knowledge Management approach approved at CEO Endorsement/Approval. If there is no KM approach/strategy, please comment on how the project is capturing and disseminating best practices and lessons learned.

The project's Knowledge Management (KM) approach is well-defined and was approved at CEO Endorsement. As for the progress on Knowledge Management Activities in Year 2 of the Project, the following has been achieved:

- Developed the project communication strategy.
- Held regular meetings with stakeholders involved in e-mobility in Lebanon.
- Conducted a capacity-building workshop for municipal planners and stakeholders on non-motorized transport guidelines in Q3 2023.
- Conducted a capacity-building workshop on promoting urban mobility in the context of Lebanon at Zouk Mkayel Municipality in Q2 2024.
- Participated in GEF E-mobility Support Programme activities and training sessions.
- Shared project updates, challenges, and adaptive measures in the community of practice meetings with the GEF E-mobility Support Programme.
- Distributed training materials prepared by EBRD as part of the GEF E-mobility Support Programme to relevant stakeholders.
- Completed a podcast on e-mobility in Lebanon.
- Supported Zahle-Al-Muallaqa and Taanayel Municipalities in the implementation of the “Promoting Environment-Friendly Public Transport” project by providing guidelines on designing bus stops for 12 m buses. Conducted pre-implementation and post-implementation surveys to capture the preferences of potential and actual public transport users.

2) Please provide URLs specific to this project in the relevant field below. Please categorize the URLs appropriately (for example: project websites, social media sites, media coverage, etc.)

Project Webpage on UNDP website:
https://www.undp.org/lebanon/projects/lebanon-sustainable-low-emission-transport-systems
Inception Workshop Press Release:
https://www.undp.org/lebanon/press-releases/undp-supporting-lebanons-green-development-introducing-first-fleet-electric-buses-jbeil
Media Posts related to the project:
https://www.nna-leb.gov.lb/en/%D9%85%D8%AA%D9%81%D8%B1%D9%82%D8%A7%D8%AA/570094/undp-supports-lebanon-s-green-development-by-intro
Social Media Posts:
https://www.instagram.com/p/CuEg5rjsLuC/
https://www.facebook.com/photo.php?fbid=652207330273737&set=pb.100064534276413.-2207520000.&type=3
https://www.linkedin.com/showcase/35704415/admin/feed/posts/
https://www.mtv.com.lb/en/news/articles/1317102/undp-supports-lebanon%E2%80%99s-green-development-by-introducing-first-fleet-of-electric-busses-in-jbeil

New for PIR 2:
https://www.instagram.com/undp_lebanon/p/CvKNM0fsbt0/
https://www.instagram.com/undp_lebanon/p/CvXJkqSsLqU/
https://www.instagram.com/undp_lebanon/p/C4vdf-JrGrk/?img_index=1
https://www.instagram.com/undp_lebanon/p/C4vdf-JrGrk/?img_index=2
https://www.instagram.com/undp_lebanon/p/C4vdf-JrGrk/?img_index=3
https://www.instagram.com/undp_lebanon/p/C4vdf-JrGrk/?img_index=4
https://www.instagram.com/undp_lebanon/p/C4vdf-JrGrk/?img_index=5
https://www.instagram.com/undp_lebanon/p/C4vdf-JrGrk/?img_index=6

Podcast on E-mobility:

https://www.youtube.com/watch?v=8un3v_6ZQs8

3) In the PIR platform, please upload any supporting files, including the project's Communications Strategy, photos, videos, stories and other communication/knowledge materials.
20240604_Presentation Zouk Mkayel_UNDP.pdf Capacity Building Workshop on Non-Motorized Transport- MoM - Movenpick 13 Sep 2023.pdf Sustainable Transport Communication Strategy.pdf

K. Annex - Ratings Definitions

Development Objective Progress Ratings Definitions

(HS) Highly Satisfactory: Project is on track to exceed its end-of-project targets, and is likely to achieve transformational change by project closure. The project can be presented as 'outstanding practice'.
(S) Satisfactory: Project is on track to fully achieve its end-of-project targets by project closure. The project can be presented as 'good practice'.
(MS) Moderately Satisfactory: Project is on track to achieve its end-of-project targets by project closure with minor shortcomings only.
(MU) Moderately Unsatisfactory: Project is off track and is expected to partially achieve its end-of-project targets by project closure with significant shortcomings. Project results might be fully achieved by project closure if adaptive management is undertaken immediately.
(U) Unsatisfactory: Project is off track and is not expected to achieve its end-of-project targets by project closure. Project results might be partially achieved by project closure if major adaptive management is undertaken immediately.
(HU) Highly Unsatisfactory: Project is off track and is not expected to achieve its end-of-project targets without major restructuring.

Implementation Progress Ratings Definitions

(HS) Highly Satisfactory: Implementation is exceeding expectations. Cumulative financial delivery, timing of key implementation milestones, and risk management are fully on track. The project is managed extremely efficiently and effectively. The implementation of the project can be presented as 'outstanding practice'.
(S) Satisfactory: Implementation is proceeding as planned. Cumulative financial delivery, timing of key implementation milestones, and risk management are on track. The project is managed efficiently and effectively. The implementation of the project can be presented as 'good practice'.
(MS) Moderately Satisfactory: Implementation is proceeding as planned with minor deviations. Cumulative financial delivery and management of risks are mostly on track, with minor delays. The project is managed well.
(MU) Moderately Unsatisfactory: Implementation is not proceeding as planned and faces significant implementation issues. Implementation progress could be improved if adaptive management is undertaken immediately. Cumulative financial delivery, timing of key implementation milestones, and/or management of critical risks are significantly off track. The project is not fully or well supported.
(U) Unsatisfactory: Implementation is not proceeding as planned and faces major implementation issues and restructuring may be necessary. Cumulative financial delivery, timing of key implementation milestones, and/or management of critical risks are off track with major issues and/or concerns. The project is not fully or well supported.
(HU) Highly Unsatisfactory: Implementation is seriously under performing and major restructuring is required. Cumulative financial delivery, timing of key implementation milestones (e.g. start of activities), and management of critical risks are severely off track with severe issues and/or concerns. The project is not effectively or efficiently supported.